

### **Summary:**

The below analysis is based on information from 'C3\_concrete\_test\_result\_sheet\_20220324.xls'. For this analysis, a total of 12 sheets were considered, out of which 8 were deemed to have the data necessary for analysis.

Sheet Name	Status	Sets Considered
Summary - Sets Received	Skipped	N/A
CIP Concrete Test Results	Skipped	N/A
W1 - Watertight Concrete	Analysed	32
W2 - Exterior Structural	Analysed	32
W3-Interior Structural	Analysed	7
W4 - Large Manhole Outfall	Analysed	1
W5 - Lean Concrete	Analysed	4
W6 - Watertight Walls	Analysed	106
11BLOCK-Interior Masonary Walls	Analysed	2
W-72 - Manhole and Footings	Analysed	3
Other Tests	Skipped	N/A
Charts	Skipped	N/A



### **Result Summary**

The following tables list the sets of tests whose results are not optimal.

#### **Missing Data**

Sets missing past test data

Mix Name & Desc.	Sets
W1 - Watertight Concrete	9, 10, 15, 16, 17, 18, 19, 21, 30, 31, + 16 more
W2 - Exterior Structural	25, 27, 28, 29, 41, 44, 55, 65, 67, 91, 116
W3-Interior Structural	185, 186, 187
W4 - Large Manhole Outfall	22
W5 - Lean Concrete	115, 127, 128, 130
W6 - Watertight Walls	4, 5, 32, 33, 34, 35, 36, 48, 50, 51, + 83 more
11BLOCK-Interior Masonary Walls	115, 127
W-72 - Manhole and Footings	38

Testing day != str. req. day

Sets where proposed test days don't match up with the req. strength days

Mix Name & Desc.	Sets
W1 - Watertight Concrete	76, 83
W2 - Exterior Structural	39, 40, 42, 43, 45, 46, 57, 59, 63
W3-Interior Structural	74
W6 - Watertight Walls	37, 49, 79, 88, 99, 104, 108



### **Sheet Summary**

The following tables list the summary of tests by sheet

#### W1 - Watertight Concrete

Summary for W1 - Watertight Concrete: 35 MPa @ 56 days

Status	# of sets	Remarks
Passed	8	Str. requirements met
Failed	0	Str. requirements not met
Missing Data	21	Tests where scheduled test data missing
Testing day != str. req. day	2	Testing day do not match req. testing day from italics above
Future tests	1	These tests will be performed in future

#### **W2 - Exterior Structural**

Summary for W2 - Exterior Structural Concrete: 35 MPa @ 28 days

Status	# of sets	Remarks
Passed	12	Str. requirements met
Failed	0	Str. requirements not met
Missing Data	11	Tests where scheduled test data missing
Testing day != str. req. day	9	Testing day do not match req. testing day from italics above
Future tests	0	These tests will be performed in future

#### **W3-Interior Structural**

Summary for W3 - Interior Structural Concrete: 35 MPa @ 28 days

Status	# of sets	Remarks
Passed	3	Str. requirements met
Failed	0	Str. requirements not met
Missing Data	3	Tests where scheduled test data missing
Testing day != str. req. day	1	Testing day do not match req. testing day from italics above
Future tests	0	These tests will be performed in future

#### W4 - Large Manhole Outfall

Summary for W4 - Large Manhole Outfall Concrete: 32 MPa @ 56 days

Status	# of sets	Remarks
Passed	0	Str. requirements met
Failed	0	Str. requirements not met
Missing Data	1	Tests where scheduled test data missing
Testing day != str. req. day	0	Testing day do not match req. testing day from italics above
Future tests	0	These tests will be performed in future

#### W5 - Lean Concrete



Summary for W5 - Lean Concrete: 15 MPa @ 56 days

Status	# of sets	Remarks
Passed	0	Str. requirements met
Failed	0	Str. requirements not met
Missing Data	4	Tests where scheduled test data missing
Testing day != str. req. day	0	Testing day do not match req. testing day from italics above
Future tests	0	These tests will be performed in future

### W6 - Watertight Walls

Summary for W6 - Watertight Concrete - Bio Walls: 32 MPa @ 56 days

Status	# of sets	Remarks
Passed	11	Str. requirements met
Failed	0	Str. requirements not met
Missing Data	88	Tests where scheduled test data missing
Testing day != str. req. day	7	Testing day do not match req. testing day from italics above
Future tests	0	These tests will be performed in future

#### 11BLOCK-Interior Masonary Walls

Summary for 11BLOCK F - Masonary Walls: 25 MPa @ 56 days

Status	# of sets	Remarks
Passed	0	Str. requirements met
Failed	0	Str. requirements not met
Missing Data	2	Tests where scheduled test data missing
Testing day != str. req. day	0	Testing day do not match req. testing day from italics above
Future tests	0	These tests will be performed in future

#### W-72 - Manhole and Footings

Summary for W-72 - Manhole and Footings: 25 MPa @ 56 days


Status	# of sets	Remarks
Passed	2	Str. requirements met
Failed	0	Str. requirements not met
Missing Data	1	Tests where scheduled test data missing
Testing day != str. req. day	0	Testing day do not match req. testing day from italics above
Future tests	0	These tests will be performed in future



### Target strength vs Achived strength


The charts plot the target strengths vs achieved strengths.

W1 - Watertight Concrete conc. test summary




W2 - Exterior Structural Concrete conc. test summary

How to read: You shouldn't see any red in graph






W3 - Interior Structural Concrete conc. test summary



W6 - Watertight Concrete - Bio Walls conc. test summary

How to read: You shouldn't see any red in graph





W-72 - Manhole and Footings conc. test summary

